## **Statewide Heat Pump Program**



## Recommended Air Source Heat Pump Commissioning Checklist

This form is **not** required with NYS Clean Heat program applications. It is a complimentary support tool to help with high quality ASHP installations. This document is for a **single outdoor compressor with up to 3 connected indoor units.** For more than 3 indoor units see page 3. For additional compressor units, use an additional sheet.

PROJECT INFORMATION				

For additional indoor heads, see page 3. For additional outdoor units, please complete a separate sheet.

Installer to complete. Check Done or N/A Column. Fill in blanks.						
Done	NA	Item Description		Indoor Unit Model		
Heat Pump Units		#1	#2	#3		
		Outdoor unit height is above grade (inches) to avoid snow line. Or indicate there is no snow accumulation concern due to location under a deck.	Inches:			
	Outdoor unit is <b>not</b> located under a roof drip line or areas where snow and ice may accumulate. If installed under a deck, confirm adequate shielding to prevent snow/ice accumulation and ensure proper airflow into and out of the unit.					
		Outdoor unit is measured to be level and is fastened to structure or mechanical pad.				
		Outdoor unit has unobstructed airflow as required by clearances mandated by manufacturer.				
		Indoor unit has clearance for service and operation as required by manufacturer.				
		Indoor unit is properly located, properly fastened to structure, and is level.				
		Condensate line is supported approximately every 4 feet, is pitched to outlet	, and drains water.			
		Ensure that the defrost water from the outdoor unit is directed to a safe drainage location to prevent pooling, icing, or damage to nearby structures. Verify that the drainage path allows for proper flow even in freezing conditions.				
		Line Set				
Diameter of line set (suction line)						
	Diameter of line set (liquid line):					
	Minimum length per manufacturerMaximum Length					
		Maximum length permitted by manufacturer for factory charge				
		Maximum vertical difference per manufacturer				
		Installed lengthInstalled vertical difference				
Yes (If "yes", complete next line.)	No	Length exceeds manufacturer's requirements for factory charge				
	Refrigerant added: PoundsOunces					

Done	NA	Item Description	Indoo	r Unit I	Model		
Pressure Test Checklist							
		Pressurize to manufacturer's specification (PSI). Record: Initial pressure:PSI					
		Start hold at the moment you reach spec pressure. Record: Hold time (hh:mm):					
		Hold for the manufacturer-required duration (minutes). Record: Hold end time (hh:mm) Hold duration minutes					
		Perform a soap bubble test at all connection points. Record final pressure: PSI					
		Verify change in pressure is less than or equal to allowable variance (+/PSI). If not, determine and correct.					
		Vacuum Decay Test Checklist					
		Evacuate the system to 500 microns or to meet manufacturer's target.  Record target vacuum: Microns Record time to reach target vacuum:					
		Hold vacuum for at least 15 minutes (or per manufacturer specifications):  Record hold time: minutes					
		Monitor micron level stability: If the vacuum level rises by more than 200 microns, further investigation is required. If the vacuum level remains stable, proceed with system charging.					
		Add refrigerant if neccesary, based on manufacturer specification.					
		Ensure refrigerant charge is within the recommended range: Record Min/Max:					
		Open the refrigerant reservoir to fully load the system.					
		Line Set	#1	#2	#3		
		Unit 1: Flare connection tightened per mfg.'s recommended torque for liquid line. Torque setting:					
		Unit 1: Flare connection tightened per mfg.'s recommended torque for vapor line. Torque setting:					
		Unit 2: Flare connection tightened per mfg.'s recommended torque for liquid line. Torque setting:					
		Unit 2: Flare connection tightened per mfg.'s recommended torque for vapor line. Torque setting:					
		Unit 3: Flare connection tightened per mfg.'s recommended torque for liquid line. Torque setting:					
		Unit 3: Flare connection tightened per mfg.'s recommended torque for vapor line. Torque setting:					
		Line sets and units were sensed with refrigerant detector and no leaks were found.					
		Confirm that all exterior refrigerant line insulation is fully covered with UV protection as per the manufacturer's recommendations to prevent degradation.					
		Ensure the protection extends the full length of the insulation and is securely installed.					
		Operations/Controls	#1	#2	#3		
		Unit(s) were operated in heating or cooling modes to verify proper operation.					
		Continuous fan function disabled (ducted system only)					
		If installed, the dual fuel outdoor compressor cutoff control does not engage until the compressor is no longer capable of meeting the indoor load.		'			
		Ducted Units					
		Design airflow Design static pressure					
		Measured airflow Measured static pressure					
		Ducts were sized to ACCA Manual D or equivalent.					
		Ducts are properly sealed with approved materials, i.e. duct mastic, and no leaks are evident.					
		Verified each room duct flow is in accordance with the ACCA Manual D.					
		Any ducts outside condition space are insulated. Please refer to IECC/IRC sections R403.3.1, R403.3.2, and R402.4.1.1 for industry standards.					
	Information to Site Owner						
		I have informed the site owner that I am a participating contractor in the NYS Clean Heat statewide heat pump program and therefore a quality assurance field inspection of the installed heat pump may be conducted.					

	This section of the document is for additional head units.				
Done	NA		Item Description		
		Indoor Unit #4 Model Number			
		Indoor unit has clearance for service and operation as	s required by manufacturer.		
		Indoor unit is properly located, properly fastened to st	tructure, and is level.		
			feet, is pitched to outlet, and drains water. Ensure that the defrost age location to prevent pooling, icing, or damage to nearby oper flow even in freezing conditions.		
	Flare connection tightened per mfg.'s recommended torque for <b>liquid line.</b> Torque setting				
	Flare connection tightened per mfg.'s recommended torque for <b>vapor line.</b> Torque setting				
		Unit(s) were operated in heating and cooling modes t	o verify proper operation.		
		Indoor Unit #5 Model Number			
	Indoor unit has clearance for service and operation as required by manufacturer.				
	Indoor unit is properly located, properly fastened to structure, and is level.				
	Condensate line is supported approximately every 4 feet, is pitched to outlet, and drains water. Ensure that the defrost water from the outdoor unit is directed to a safe drainage location to prevent pooling, icing, or damage to nearby structures. Verify that the drainage path allows for proper flow even in freezing conditions.				
	Flare connection tightened per mfg.'s recommended torque for <b>liquid line.</b> Torque setting				
	Flare connection tightened per mfg.'s recommended torque for <b>vapor line.</b> Torque setting				
	Unit(s) were operated in heating and cooling modes to verify proper operation.				
		Indoor Unit <b>#6</b> Model Number			
	Indoor unit has clearance for service and operation as required by manufacturer.				
		Indoor unit is properly located, properly fastened to structure, and is level.			
		Condensate line is supported approximately every 4 feet, is pitched to outlet, and drains water. Ensure that the defrost water from the outdoor unit is directed to a safe drainage location to prevent pooling, icing, or damage to nearby structures. Verify that the drainage path allows for proper flow even in freezing conditions.			
		Flare connection tightened per mfg.'s recommended torque for <b>liquid line.</b> Torque setting			
	Flare connection tightened per mfg.'s recommended torque for <b>vapor line.</b> Torque setting				
	Unit(s) were operated in heating and cooling modes to verify proper operation.				

